

Inspection Checklist:

- Indoors floor is level and free of debris & hazards. Hazard cones are in place.
- Indoors scaffolding is not heavy enough to damage floor? (Yes / No)
- Casters pinned or wired in place and
- Frames are pinned in place. If pins are missing use #9 wire to wire frames
- Vertical diagonal bracing are:
 - o pinned in place
 - o all sections have 2 set of bracing.
- Horizontal Squaring Brace is in place on bottom and on 3rd section.
 - o 2 levels of decking in place
 - o Both levels fully decked
 - o All guardrails in place
 - o Top rail: 36-42 "
 - o Mid Rail: 18-22"
- Access / Egress:
 - Chain in place to allow access to the top level.
 - o If using access scaffolding with frame ladder spacing must be 12 oc. otherwise an external ladder is required.
- Outriggers: used when the height is > 3 times the base width (i.e. > 3 sections
 - Castors are locked
 - o Castor pins are in place
 - Outriggers are properly and securely fastened to the end frame
- - Harness fits properly
 - Chest strap at nipple line
 - D-ring located between shoulders
 - No hanging straps
 - Leg straps snug, no twists
 - Lanyard has scaffolding snap hook attached
 - Workers understand where to attach lanyard to scaffolding?
- Note: if working outdoors or on uneven surfaces, screw jacks are required.